

INSPECTION CHECK LIST

THIS DOCUMENT IS PART OF THE REQUIRED CERTIFICATION. IT MUST BE COMPLETED BY A QUALIFIED REPRESENTATIVE OF THE LICENSED ELECTRICAL CONTRACTOR AND SUBMITTED WITH THE CERTIFICATION OF SOLAR PHOTOVOLTAIC INSTALLATION

Contractor Inspector

☐ _____ ☐ _____

Site plan provided (Includes description and location of major components)

☐ _____ ☐ _____

Electrical diagram provided (Includes wire size of PV source circuits, PV output circuit, and the inverter output Circuit)

☐ _____ ☐ _____

Provide evidence of compatibility of the equipment grounding clips, if used, with the rack system

☐ _____ ☐ _____

Provide evidence of compatibility of microinverters (if used) with the PV modules

☐ _____ ☐ _____

Provide photographs of rack system equipment bonding connections and an overall view of the equipment bonding System.

☐ _____ ☐ _____

Provide any engineered drawings or drawings of the structural support to the building. If roof pitch is less than 4/12, provide engineering certificate.

☐ _____ ☐ _____

Provide photographs of the method used to attach the rack system to the roof, the distance between racks, and subsequent sealing method.

☐ _____ ☐ _____

Calculations providing the ampacity of the PV source circuits and the voltage of the PV output circuit are provided keeping in mind conduit fill, ambient temperature, and temperature coefficients

☐ _____ ☐ _____

Provide information regarding location and type of PV source circuit overcurrent protection

☐ _____ ☐ _____

Provide PV module nameplate information

☐ _____ ☐ _____

Qualified employee of the electrical contractor on site if required by the inspector

☐_____ ☐_____

Access points, access pathways, and ventilation opportunities provided in compliance with the 2015 NFPA 1 Section 11.12 and amended by Baltimore County in 2015

☐_____ ☐_____

Provide photographs showing all wiring properly secured

☐_____ ☐_____

Provide photographs of rooftop disconnecting means (if required)

☐_____ ☐_____

Verify that wiring between last module and combiner box is in a raceway (if not directly adjacent)

☐_____ ☐_____

Provide photograph of interior connections of the combiner (or junction) box

☐_____ ☐_____

The rating of the overcurrent device protecting the panel combined with the rating of the breaker providing the solar PV interconnection with the utility together do not exceed 120% of the rating of the panel buss.

☐_____ ☐_____

Backfed breaker is secured in compliance with Art. 690.10 (E) (if stand alone system)

☐_____ ☐_____

Verify the Rapid Shutdown System operates effectively.

☐_____ ☐_____

Verify equipment grounding connections in electrical panel and disconnects

☐_____ ☐_____

If free standing system, DC connections guarded against access by unqualified persons

☐_____ ☐_____

Contractor's Certification is completed, signed by Master Electrician, and submitted to inspector

☐_____ ☐_____

Verify that all labeling and marking is in compliance with Art. 690 and Art. 705, and the 2018 NFPA Section 11.12; and is suitable for the prevailing condition

ELECTRICAL PERMIT NUMBER: _____ BUILDING PERMIT NUMBER: _____